

Stand van zaken nieuw afvalbeleid per 21 feb. 2019

	1	2	3	4	5	6	7
	Goedgekeurd investeringskrediet	Begroting 2019	Realisatie t/m 21-02-19	Verplichtingen	Prognose	Totaal 3+4+5 prognose	Verschil prognose - begroting 2019 6 -2
Project & Advies	310.000	310.000	521.565	632.297	1.138	1.155.000	845.000
Ondergrondse nieuwe containers	2.655.800	2.155.800	3.178.306	1.591.813	-129.318	4.640.800	2.485.000
Ondergrondse bestaande containers	975.360	975.360	6.725	34.290	151.346	192.360	-783.000
Ondergrondse perscontainers	518.000	518.000	198.662	241.000	4.338	444.000	-74.000
Minicontainers	2.770.677	2.770.677	567.445	122.500	425.732	1.115.677	-1.655.000
Camera's	135.000	135.000	0	0	135.000	135.000	0
Inzamelvoertuigen	800.000	800.000	644.720	0	20.280	665.000	-135.000
Communicatie	659.500	659.500	647.068	93.166	60.266	800.500	141.000
Overige kosten	579.470	579.470	98.829	340.000	55.641	494.470	-85.000
Totaal project	9.403.807	8.903.807	5.863.318	3.055.065	724.424	9.642.807	739.000